



Larry's Interiors

Gregg County Youth Center Building Renovations RFP

RFI Response 01/25/19

1. Ref A2.4 Plan & Schedule, Rooms (147 & 148) & (164 & 166) - These rooms appear to be drawn and hatched the same on the plan but are scheduled as different finishes. Please review and verify if schedule is correct or if both rooms should be the same.

I'm not sure I understand your question. The hatch on room 147 is showing ceramic floor tile and the hatch on 148 is showing existing terrazzo floor. The hatch on 164 is showing terrazzo floor and the hatch on 166 is showing ceramic tile. The room finish and area schedule, room 147 is key "C" which is ceramic tile, and room 148 is key "D" which is existing terrazzo. Room 164 is key "D" terrazzo and room 166 is key "C" ceramic tile.