



Hugman

Gregg County Youth Center Building Renovations RFP

RFI Response 02/28/19

1. A2.3, Note 12 – Install new concrete foundation in this room. This note is shown in restroom 42 and storage 44. Please provide additional detail showing the area within these rooms which get a new foundation. A foundation detail would also be helpful.
New “foundation” merely replaces demolished slab. Existing slab reportedly is 4 ½” thick with reinforcement at 18” o.c. Refer to A1.3/1 for demolition limits of existing slab.